

Activity ID	Activity Name	Original Duration	Physical % Complete	Start	Finish	2025												2026																	
						December						January						February						March						April					
						23	30	07	14	21	28	04	11	18	25	01	08	15	22	01	08	15	22	29	05	12	19	26							
<b>Sulphur Brine Field Containment</b>						26-Mar-26, Sulphur Brine Field Containment																													
<b>Milestones</b>						26-Mar-26, Milestones																													
MS1011	Earthen Berm Complete	0d	0%	12-Jan-26	12-Jan-26	◆ Earthen Berm Complete,																													
MS1020	Detailed Design Complete	0d	0%	02-Feb-26	02-Feb-26	◆ Detailed Design Complete,																													
MS1010	Containment - Sulphur Brine Field Complete	0d	0%	26-Mar-26	26-Mar-26	◆ Containment - Sulphur Brine Field Complete																													
MS1030	Construction Complete	0d	0%	26-Mar-26	26-Mar-26	◆ Construction Complete,																													
<b>Summary</b>						26-Mar-26, Summary																													
<b>General Scope of Work</b>						26-Mar-26, General Scope of Work																													
S0015	Permitting	275d	40%	10-Jun-24 A	18-Mar-26	Permitting																													
S0005	Sourcing/Procurement/Contractor Selection	0d	0%	04-Dec-25	04-Dec-25	◆ Sourcing/Procurement/Contractor Selection,																													
S1010	Levees Complete	0d	0%	12-Jan-26	12-Jan-26	◆ Levees Complete,																													
S1020	Detail Design Complete	0d	0%	02-Feb-26	02-Feb-26	◆ Detail Design Complete,																													
S1050	Drainage Control Structures	0d	0%	26-Mar-26	26-Mar-26	◆ Drainage Control Structures,																													
<b>Permitting</b>						03-Feb-26, Permitting																													
P1480	Wetlands Mitigation/Wetlands Delineation	43d	65%	10-Jun-24 A	03-Feb-26	Wetlands Mitigation/Wetlands Delineation																													
P1490	LDEQ Storm Water Discharge Permit	88d	55%	19-Aug-24 A	05-Dec-25	LDEQ Storm Water Discharge Permit																													
P1485	Receive Permit	0d	0%	03-Feb-26	03-Feb-26	◆ Receive Permit,																													
<b>Detailed Design</b>						02-Feb-26, Detailed Design																													
<b>Salt Lake Weir</b>						09-Jan-26, Salt Lake Weir																													
E1780	Salt Lake Weir IFA	11d	0%	15-Dec-25*	31-Dec-25	Salt Lake Weir IFA																													
E1790	Salt Lake Weir IFC	6d	0%	02-Jan-26	09-Jan-26	Salt Lake Weir IFC																													
<b>Dome Weir</b>						02-Feb-26, Dome Weir																													
E1800	Dome Weir IFA	10d	0%	12-Jan-26	23-Jan-26	Dome Weir IFA																													
E1810	Dome Weir IFC	6d	0%	26-Jan-26	02-Feb-26	Dome Weir IFC																													
<b>West Levee (Area 2)</b>						05-Jan-26, West Levee (Area 2)																													
E1650	West Levee (Area 2) IFA	10d	0%	04-Dec-25*	17-Dec-25	West Levee (Area 2) IFA																													
E1660	West Levee (Area 2) IFC	2d	0%	02-Jan-26	05-Jan-26	West Levee (Area 2) IFC																													
<b>Southwest Levee Design (Area 3)</b>						21-Jan-26, Southwest Levee Design (Area 3)																													
E1520	Southwest Levee (Area 3) IFC	14d	0%	02-Jan-26*	21-Jan-26	Southwest Levee (Area 3) IFC																													
<b>Well Levee Design (Area 5)</b>						08-Dec-25, Well Levee Design (Area 5)																													
E1320	Well Levee (Area 5) IFC	10d	0%	29-Sep-25 A	08-Dec-25	Well Levee (Area 5) IFC																													
<b>West Drainage Ditch</b>						09-Jan-26, West Drainage Ditch																													
E1820	West Drainage Ditch IFA	11d	0%	15-Dec-25	31-Dec-25	West Drainage Ditch IFA																													
E1830	West Drainage Ditch IFC	6d	0%	02-Jan-26	09-Jan-26	West Drainage Ditch IFC																													
<b>Construction</b>						26-Mar-26, Construction																													
<b>Sulphur Brine Dome (R&amp;R)</b>						26-Mar-26, Sulphur Brine Dome (R&R)																													
<b>Sulphur Brine Dome 6 AREA6 (90+00 TO 114+62 Saltlake Levee)</b>						12-Jan-26, Sulphur Brine Dome 6 AREA 6 (90+00 TO 114+62 Saltlake Levee)																													
A2320	Brine Dome 6 - Build Levee	32d	10%	01-Dec-25 A	12-Jan-26	Brine Dome 6 - Build Levee																													
<b>Retrofit Drainage Structures</b>						26-Mar-26, Retrofit Drainage Structures																													
A2670	Area 2 Drainage Structures	20d	0%	12-Jan-26	09-Feb-26	Area 2 Drainage Structures																													
A2710	Area 9 Drainage Structures	20d	0%	09-Feb-26*	09-Mar-26	Area 9 Drainage Structures																													
A2690	Area 4 Drainage Structures	3d	0%	09-Mar-26	12-Mar-26	Area 4 Drainage Structures																													
A2700	Area 5 Drainage Structures	10d	0%	12-Mar-26	26-Mar-26	Area 5 Drainage Structures																													
<b>Sulphur Brine Dome 3 AREA3 (167+00 TO TP 135+00 Saltlake Levee)</b>						19-Dec-25, Sulphur Brine Dome 3 AREA 3 (167+00 TO TP 135+00 Saltlake Levee)																													