

Activity ID	Activity Name	Original Duration	Physical % Complete	Start	Finish	2026																														
						March				April				May				June				July				August				September				October		
						1	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27
Sulphur Brine Field Containment						12-Oct-26, Sulphur Brine Field Containment																														
Milestones						31-Aug-26, Milestones																														
MS1000	Project Start	0d	100%	03-Jun-24 A																																
MS1011	Earthen Berm Complete	0d	100%		30-Dec-25 A																															
MS1020	Detailed Design Complete	0d	0%		08-Jun-26	◆ Detailed Design Complete,																														
MS1010	Drainage Control Structures Complete	0d	0%		10-Aug-26	◆ Drainage Control Structures Complete,																														
MS1030	Construction Complete	0d	0%		31-Aug-26	◆ Construction Complete,																														
Summary						07-Apr-25 A 07-Apr-25 A																														
General Scope of Work						07-Apr-25 A 07-Apr-25 A																														
S0005	Sourcing/Procurement/Contractor Selection	0d	100%		07-Apr-25 A																															
Permitting						25-Sep-26, Permitting																														
P1480	Wetlands Mitigation/Wetlands Delineation	43d	65%	10-Jun-24 A	21-Apr-26	Wetlands Mitigation/Wetlands Delineation																														
P1490	LDEQ Storm Water Discharge Permit	88d	55%	19-Aug-24 A	25-Sep-26	LDEQ Storm Water Discharge Permit																														
P1320	Army Corps of Engineers (Emergency Use Authorization Permit)	0d	100%		22-Oct-25 A																															
P1485	Army Corps of Engineers Final Permit	0d	0%		21-Apr-26	◆ Army Corps of Engineers Final Permit,																														
Detailed Design						08-Jun-26, Detailed Design																														
Detailed Design Exploration Well Pilings						28-Apr-25 A																														
Southeast Dome Levee (Area 10)						25-Apr-25 A																														
Southeast Dome Levee (Area 9)						30-May-25 A																														
Finger Lakes (Area 8)						27-Jun-25 A																														
East Salt Lake (Area 7)						01-Jul-25 A																														
Dome Levee (Area 6)						21-Jul-25 A																														
Southwest Dome Levee (Area 11)						07-Nov-25 A																														
Salt Lake Weir						18-Feb-26 A																														
Dome Weir						27-Apr-26																														
E1800	Dome Weir IFA	10d	0%	06-Apr-26*	17-Apr-26	Dome Weir IFA																														
E1810	Dome Weir IFC	6d	0%	20-Apr-26	27-Apr-26	Dome Weir IFC																														
West Levee (Area 2) Closed Out						02-Mar-26 A, West Levee (Area 2) Closed Out																														
Southwest Levee Design (Area 3) Closed Out						01-Apr-26, Southwest Levee Design (Area 3) Closed Out																														
Well Levee Design (Area 4)						14-Aug-25 A																														
Well Levee Design (Area 5) Closed Out						17-Mar-26, Well Levee Design (Area 5) Closed Out																														
Salt Lake Levee (Area 1)						25-Jun-25 A																														
West Drainage Ditch						18-Feb-26 A																														
Valved Culverts (Area 5)						18-May-26, Valved Culverts (Area 5)																														
A2820	Area 5 Valved Culvert IFA	5d	0%	28-Apr-26	04-May-26	Area 5 Valved Culvert IFA																														
A2850	Area 5 Valved Culvert IFC	10d	0%	05-May-26	18-May-26	Area 5 Valved Culvert IFC																														
Guardrails (Area 5)						01-Jun-26, Guardrails (Area 5)																														
A2830	Area 5 Valved Guardrails IFA	10d	0%	05-May-26	18-May-26	Area 5 Valved Guardrails IFA																														
A2840	Area 5 Valved Guardrails IFC	10d	0%	19-May-26	01-Jun-26	Area 5 Valved Guardrails IFC																														
Pumping & Water Treatment Grade Improvements						08-Jun-26, Pumping & Water Treatment Grade Improvements																														
A2860	Pumping & Water Treatment (Pump Pads) Grade Improvements IFA	5d	0%	25-May-26	29-May-26	Pumping & Water Treatment (Pump Pads) Grade Improvements IFA																														
A2870	Pumping & Water Treatment (Pump Pads) Grade Improvements IFC	6d	0%	01-Jun-26	08-Jun-26	Pumping & Water Treatment (Pump Pads) Grade Improvements IFC																														
Procurement/Contracting						07-Apr-25 A																														
Construction						12-Oct-26, Construction																														
Sulphur Brine Dome (R&R)						12-Oct-26, Sulphur Brine Dome (R&R)																														
Sulphur Brine Dome 10 AREA 10 (30+00 TO 15+00 Dome Levee)						05-Jun-25 A																														

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ⇨ summary

